COMPLETION REPORT

1	NAME OF WORK	:	Improvements to roads and footpath pipeline road Mallasandra colony in Mallasandra ward No.13, Shettyhalli sub division.
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/232/2017-18, Date:31/10/2017
3	Head of account which is chargeable	:	**P-1878**
4	Name of Beneficiaries	:	M/s.KRIDL
5	Entrustment order No. & DT	:	EE/PD/WO/03/2017-18, Date:10/11/2017
6	a.Time Stipulated for completion of work	:	90 days
	b. Actual date of completion	:	**09/02/2018**
	c.Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No. 1896/2017-18 Page No.189501 to 510
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project sub division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
30.00 Lakhs	Rs. 29,99,464.63	–	–

1. Certified that the above work has been Completed within the stipulated time noted in the work order
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER

EXE. ENGINEER